

STATUS OF INFRASTRUCTURE/ CONSTRUCTION PROJECTS FOR CY 2016-2017
DILG REGION IX


PROJECT TITLE	LOCATION AND DETAILED DESCRIPTION	DETAILED ESTIMATES IN ARRIVING AT THE ABC	WINNING CONTRACTOR AND DETAILED ESTIMATES OF THE BID AS AWARDED		DETAILED ACTUAL COST OF THE PROJECT	VARIATION ORDER, IF ANY	REMARKS
Construction of DILG RO- IX Complex	Pres. Corazon C. Aquino Complex, Balintawak, Pagadian City/ Construction of DILG RO- IX Complex	27,823,133.98	ZET CONSTRUCTION	27,804,508.98	Ongoing, Actual Cost cannot be determined yet		Projects costs may vary during implementation phase since there were revisions that suits actual condition
Construction of DILG Provincial Office- Ipil, Zamboanga Sibugay	Ipil Heights, Ipil Zamboanga Sibugay/ Construction of DILG Provincial Office- Ipil, Zamboanga Sibugay	4,526,303.87	ZET CONSTRUCTION	4,489,919.63	Ongoing, Actual Cost cannot be determined yet		Projects costs may vary during implementation phase since there were revisions that suits actual condition
Construction of DILG Provincial Office- Dipolog Zamboanga Del Norte	Sta Isabel , Dipolog City, Zamboanga del Norte/Construction of DILG Provincial Office- Dipolog Zamboanga Del Norte	4,671,667.36	ZET CONSTRUCTION	4,666,005.91	Ongoing, Actual Cost cannot be determined yet		Projects costs may vary during implementation phase since there were revisions that suits actual condition
Consulting Services for DED & Construction Supervision	Consulting Services for DED & Construction Supervision for the Proposed Construction of DILG Regional Office IX Complex, Pagadian City and Provincial Offices in Zamboanga Sibugay & Zambonga del Norte	3,362,500.00	AC ONG CONSULTING , INC	1,499,988.00	Ongoing, Actual Cost cannot be determined yet		Projects costs may vary during implementation phase since there were revisions that suits actual condition

Prepared by:

JOAN M. PELENIO
ACCOUNTANT III

Noted by:

PAISAL O. ABUTAZIL, CESO III
REGIONAL DIRECTOR



emailed : 2:13 p.m.