



Republic of the Philippines
DEPARTMENT OF THE INTERIOR AND LOCAL GOVERNMENT
2014 OPDS-SALINTUBIG

PROJECT PROFILE							ACCOMPLISHMENTS AS OF Dec 31, 2016				
FY	REGION	PROVINCE	CITY / MUNICIPALITY	NAME OF PROJECT	ALLOCATION			FINANCIAL			PHYSICAL
					ORIGINAL	CANCELLED	REVISED	OBLIGATION	DISBURSEMENT	LIQUIDATION	
2014	CAR	ABRA	BANGUED	Shallow well projects	3,000,000	-	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED
2014	CAR	BENGUET	BOKOD	Rehabilitation of Poblacion WSS	1,000,000		1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED
2014	CAR	BENGUET	KIBUNGAN	Rehab of Sagpat Water System derived from Topinao	1,000,000		1,000,000	1,000,000	1,000,000		ON-GOING
2014	CAR	BENGUET	MANKAYAN	Improvement of Agaki Water Source	1,000,000		1,000,000	1,000,000	1,000,000	993,459	COMPLETED
2014	CAR	BENGUET	TUBA	Improvement of Waterworks Facility at Sitio Lubnac, Barangay Camp 1	1,000,000		1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED
2014	CAR	MOUNTAIN_PROVINCE	BONTOC	Rehabilitation of Bontoc Water Works (Talubin Source)	2,000,000		2,000,000	2,000,000	2,000,000	1,541,353	COMPLETED
2014	REGION_I	LA_UNION	ARINGAY	Construction of Dulao-Alaska Potable Water System	8,000,000		8,000,000	8,000,000	8,000,000	7,200,000	COMPLETED
2014	REGION_I	LA_UNION	BAGULIN	Construction of Level II Water Supply System	9,000,000		9,000,000	9,000,000	9,000,000	8,848,705	COMPLETED
2014	REGION_I	LA_UNION	BAUANG	Construction of Level II Water System in Barangay Sta. Monica,	2,000,000		2,000,000	2,000,000	2,000,000		ON-GOING
2014	REGION_I	PANGASINAN	SANTA_BARBARA	POTABLE WATER	2,000,000		2,000,000	2,000,000	2,000,000	973,674	COMPLETED
2014	REGION_I	PANGASINAN	TAYUG	POTABLE WATER	2,000,000		2,000,000	2,000,000	2,000,000		ON-GOING
2014	REGION_II	ISABELA	CORDON	Construction of 36 units shallow well level 1 Water System	2,000,000		2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED
2014	REGION_II	ISABELA	SAN_ISIDRO	Construction of Level 2 San Isidro Water System	2,000,000		2,000,000	2,000,000	2,000,000		ITB/AD POSTED
2014	REGION_II	NUEVA_VIZCAYA	KAYAPA	Construction of level 2 Kayapa Water System (Site1 and 2)	2,000,000		2,000,000	2,000,000	2,000,000		COMPLETED
2014	REGION_II	NUEVA_VIZCAYA	QUEZON	Expansion/ Rehabilitation of Quezon Water System (level 2)	9,000,000		9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED
2014	REGION_III	NUEVA_ECIJA	CABIAO	Construction of Level II Water Supply System	2,000,000		2,000,000	2,000,000	2,000,000	994,970	COMPLETED
2014	REGION_III	NUEVA_ECIJA	CITY_OF_SAN_JOSE	Level II Water Supply System of Tulat	2,000,000		2,000,000	2,000,000	2,000,000	1,000,000	COMPLETED
2014	REGION_III	PAMPANGA	BACOLOR	POTABLE WATER	2,000,000	2,000,000	-	-	-	-	CANCELLED
2014	REGION_III	ZAMBALES	SAN_MARCELINO	POTABLE WATER	8,000,000		8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED
2014	REGION_IVA	BATANGAS	AGONCILLO	POTABLE WATER	2,000,000		2,000,000	2,000,000	2,000,000		COMPLETED
2014	REGION_IVA	BATANGAS	SAN_JUAN	Pinagbayanan Potable Water System II(Phase i: Well drilling Elevated Water tank & Installation of Transmission Line)	2,000,000		2,000,000	2,000,000	2,000,000	464,985.00	COMPLETED
2014	REGION_IVA	LAGUNA	CITY_OF_CALAMBA	New Level 2 Deepwell Project	2,000,000		2,000,000	2,000,000	2,000,000	1,000,000.00	ON-GOING
2014	REGION_IVA	QUEZON	SAN_ANDRES	Rehabilitation of Water Supply System	9,000,000		9,000,000	9,000,000	9,000,000	9,000,000.00	COMPLETED
2014	REGION_IVA	QUEZON	SAN_NARCISO	Construction of Level II in WS in Brgy. Andres Bonifacio & Construction of Level II in WS in Brgy. Villa Reyes	8,000,000		8,000,000	8,000,000	8,000,000	7,408,820.30	COMPLETED
2014	REGION_IVB	ORIENTAL_MINDORO	POLA	Construction of Level II Water Supply System	2,000,000		2,000,000	2,000,000	2,000,000	-	ON-GOING
2014	REGION_IVB	PALAWAN	BUSUANGA	Rehabilitation & Improvement of Level II Water System	2,000,000		2,000,000	2,000,000	2,000,000	-	COMPLETED
2014	REGION_IVB	PALAWAN	SAN_VICENTE	Expansion of Water Pipeline Level III	2,000,000		2,000,000	2,000,000	2,000,000	-	COMPLETED
2014	REGION_IVB	ROMBLON	ODIONGAN	Expansion/Improvement of Water Supply Level II	3,000,000		3,000,000	3,000,000	3,000,000	-	COMPLETED
2014	REGION_V	CAMARINES_NORTE	SAN_LORENZO_RUIZ	Construction of Level II Water Supply System of San Lorenzo Ruiz, Camarines Norte	9,000,000		9,000,000	9,000,000	9,000,000	8,996,351	COMPLETED
2014	REGION_V	CAMARINES_NORTE	SANTA_ELENA	Construction of Level II Water Supply System in Brgy. Bulala	8,000,000		8,000,000	8,000,000	8,000,000	7,581,703	ON-GOING

2014	REGION_V	CAMARINES_SUR	BAAO	POTABLE WATER	1,000,000	1,000,000	1,000,000	1,000,000		COMPLETED
2014	REGION_V	CAMARINES_SUR	CABUSAO	Expansion of Existing Level III Water Supply	9,000,000	9,000,000	9,000,000	9,000,000	8,975,540	COMPLETED
2014	REGION_V	CAMARINES_SUR	CANAMAN	POTABLE WATER	2,000,000	2,000,000	2,000,000	2,000,000	1,000,000	COMPLETED
2014	REGION_V	CAMARINES_SUR	LUPI	POTABLE WATER	8,000,000	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED
2014	REGION_V	CAMARINES_SUR	MAGARAO	POTABLE WATER	2,000,000	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED
2014	REGION_V	CAMARINES_SUR	NABUA	POTABLE WATER	1,000,000	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED
2014	REGION_V	MASBATE	BATUAN	Expansion of Level II Water System	9,000,000	9,000,000	9,000,000	9,000,000	3,578,826	COMPLETED
2014	REGION_VI	AKLAN	ALTAVAS	Rehabilitation and Expansion of Altavas Water System	9,000,000	9,000,000	9,000,000	4,500,000	90,000	ITB/AD POSTED
2014	REGION_VII	CEBU	ALOGUINSAN	Rehab / New Construction of Potable Water Supply	9,000,000	9,000,000	9,000,000	4,500,000		ON-GOING
2014	REGION_VII	CEBU	ALOGUINSAN	Rehab / New Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000		BID EVALUATION
2014	REGION_VII	CEBU	ARGAO	Rehab / New Construction of Potable Water Supply	8,000,000	8,000,000	8,000,000	4,000,000		ON-GOING
2014	REGION_VII	CEBU	BALAMBAN	Rehab / New Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	1,000,000.00	COMPLETED
				Rehabilitation of pipes and construction of new reservoir in Barangay Don Gregorio Antigua Water System.	9,000,000	9,000,000	9,000,000	9,000,000	8,032,201	COMPLETED
2014	REGION_VII	CEBU	CITY_OF_DANAO	Rehab / New Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED
2014	REGION_VII	CEBU	COMPOSTELA	Rehab / New Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000		ON-GOING
2014	REGION_VII	CEBU	CONSOLACION	Rehab / New Construction of Potable Water Supply	2,000,000	2,000,000	2,000,000	1,000,000		ON-GOING
2014	REGION_VII	CEBU	CORDOBA	Rehab / New Construction of Potable Water Supply	8,000,000	8,000,000	8,000,000	4,000,000		COMPLETED
2014	REGION_VII	CEBU	DAANBANTAYAN	Rehab / New Construction of Potable Water Supply	8,000,000	8,000,000	8,000,000	4,500,000		NOA ISSUANCE
2014	REGION_VII	CEBU	SAN_REMIGIO	Rehab / New Construction of Potable Water Supply	8,000,000	8,000,000	8,000,000	8,000,000	4,000,000	ON-GOING
2014	REGION_VII	CEBU	TABOGON	UPGRADING OF TABOGON WATER WORKS SYSTEM	8,000,000	8,000,000	8,000,000	8,000,000	3,196,317	COMPLETED
2014	REGION_VIII	LEYTE	BARUGO	Level III expansion of WSS	1,000,000	1,000,000	1,000,000	-	-	DED PREPARATION
2014	REGION_VIII	LEYTE	JARO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	-	ON-GOING
2014	REGION_VIII	LEYTE	LEYTE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,000,000	-	PRE-PROCUREMENT
2014	REGION_VIII	NORTHERN_SAMAR	ALLEN	Rehabilitation of Level III Water Supply System	2,000,000	2,000,000	2,000,000	1,000,000	999,484.25	COMPLETED
2014	REGION_VIII	NORTHERN_SAMAR	MAPANAS	POTABLE WATER SUPPLY	9,000,000	9,000,000	9,000,000	4,500,000	-	ON-GOING
2014	REGION_VIII	SAMAR	VILLAREAL	POTABLE WATER SUPPLY	9,000,000	9,000,000	9,000,000	4,500,000	-	ITB/AD POSTED
2014	NIR	NEGROS_OCCIDENTAL	CANDONI	CONSTRUCTION OF CANDONI LEVEL II WATER SYSTEM	9,000,000	9,000,000	9,000,000	9,000,000	-	ON-GOING
2014	NIR	NEGROS_OCCIDENTAL	HINGARAN	REHABILITATION AND EXPANSION OF WATER SYSTEM	8,000,000	8,000,000	8,000,000	4,000,000	1,650,617.00	ON-GOING
2014	NIR	NEGROS_OCCIDENTAL	ILOG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,000,000	-	ON-GOING
2014	NIR	NEGROS_OCCIDENTAL	MOISES_PADILLA	EXPANSION-LEVEL II-BRGY. QUINTIN REMO	2,000,000	2,000,000	2,000,000	1,000,000	999,942.14	ON-GOING
2014	NIR	NEGROS_OCCIDENTAL	PONTEVEDRA	IMPROVEMENT OF BRGY. ANTIPOLLO LEVEL III WATER SYSTEM	2,000,000	2,000,000	2,000,000	1,000,000	954,618.48	ON-GOING
2014	NIR	NEGROS_ORIENTAL	PAMPLONA	EXPANSION OF PARWASAI WATER SYSTEM	8,000,000	8,000,000	8,000,000	4,000,000	-	ITB/AD POSTED
2014	REGION_IX	ZAMBOANGA_DEL_NORTE	BACUNGAN	Construction of Water System Level II (Gravity Type)	9,000,000	9,000,000	9,000,000	9,000,000	8,794,417	COMPLETED
2014	REGION_IX	ZAMBOANGA_DEL_NORTE	BALIGUIAN	Construction of Level II Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000		ON-GOING
2014	REGION_IX	ZAMBOANGA_DEL_NORTE	GODOD	Development of Water System Level III	9,000,000	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_DEL_NORTE	LA_LIBERTAD	Construction of Water System Level II at Brgy. Poblacion and Sta. Catalina	9,000,000	9,000,000	9,000,000	9,000,000	7,207,988	ON-GOING
2014	REGION_IX	ZAMBOANGA_DEL_NORTE	MANUKAN	Construction of Manukan Level III Water System	8,000,000	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_DEL_NORTE	SERGIO_OSMEÑA_SR.	Rehab of Sergion Osmena Level III Water System	8,000,000	8,000,000	8,000,000	8,000,000	7,167,125	COMPLETED

2014	REGION_IX	ZAMBOANGA_DEL_NORTE	SIRAWAI	Rehab of San Nicolas Water System	1,000,000		1,000,000	1,000,000	1,000,000		ON-GOING
2014	REGION_IX	ZAMBOANGA_DEL_NORTE	TAMPILISAN	Improvement of Water System Level III at Barangay. New Dapitan	9,000,000		9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_DEL_SUR	DINAS	Construction of Water System Level II	2,000,000		2,000,000	2,000,000	2,000,000	1,000,000	ON-GOING
2014	REGION_IX	ZAMBOANGA_DEL_SUR	MARGOSATUBIG	Expansion of Margosatubig Level III Water System	8,000,000		8,000,000	8,000,000	8,000,000	6,025,992	COMPLETED
2014	REGION_IX	ZAMBOANGA_DEL_SUR	SOMINOT	Rehabilitation/Expansion of Existing Level III Water Supply System	9,000,000		9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_DEL_SUR	TUKURAN	Construction of Level II with Water Treatment System at Barangay Baclay	9,000,000		9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_SIBUGAY	IMELDA	Construction of Bolungisan-Canaan Water System Level II	9,000,000		9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_SIBUGAY	KABASALAN	Upgrading of existing Level III Water Supply System and Construction of Additional Reservoir	8,000,000		8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_SIBUGAY	MABUHAY	Construction of Water System Level II at Caliran, Mabusay	9,000,000		9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_SIBUGAY	NAGA	Improvement/Expansion of Naga Water System Level II	8,000,000		8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	Expansion of Municipal Water System Level III	2,000,000		2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED
2014	REGION_IX	ZAMBOANGA_SIBUGAY	ROSELLER_LIM	Construction of R.T. Lim Water System (Level II)	8,000,000		8,000,000	8,000,000	8,000,000	5,573,704	COMPLETED
2014	REGION_X	BUKIDNON	BAUNGON	Proposed Upgrading and Rehabilitation of Level III Water Supply System Phase I	8,000,000		8,000,000	8,000,000	7,986,395	5,685,066	COMPLETED
2014	REGION_X	BUKIDNON	PANGANTUCAN	Proposed Level 3 Water Supply System of Poblacion, Lantay, Aduyon & New Eden, Proposed Level 3 Water Supply System of Kimanait	4,000,000		4,000,000	4,000,000	4,000,000	2,188,657	ON-GOING
2014	REGION_X	BUKIDNON	PANGANTUCAN	Proposed Level 3 Water Supply System of Poblacion, Lantay, Aduyon & New Eden, Proposed Level 3 Water Supply System of Kimanait	4,000,000		4,000,000	4,000,000	4,000,000	830,042	ON-GOING
2014	REGION_X	LANAO_DEL_NORTE	BALOI	Potable Water Supply System	8,000,000		8,000,000	8,000,000	6,400,000		ON-GOING
2014	REGION_X	LANAO_DEL_NORTE	MAGSAYSAY	Proposed Expansion of Poblacion Magsaysay PWS	9,000,000		9,000,000	9,000,000	9,000,000	8,793,382	COMPLETED
2014	REGION_X	LANAO_DEL_NORTE	PANTAO_RAGAT	Potable Water Supply System	2,000,000		2,000,000	2,000,000	1,600,000	1,600,000	COMPLETED
2014	REGION_X	LANAO_DEL_NORTE	SALVADOR	Potable Water Supply System	900,000		900,000	900,000	450,000		ON-GOING
2014	REGION_X	LANAO_DEL_NORTE	SALVADOR	Potable Water Supply System	900,000		900,000	900,000	450,000		ON-GOING
2014	REGION_X	LANAO_DEL_NORTE	SALVADOR	Potable Water Supply System	7,200,000		7,200,000	7,200,000	3,600,000		ON-GOING
2014	REGION_X	MISAMIS_OCCIDENTAL	CONCEPCION	Proposed Level II Water Supply System of Concepcion	9,000,000		9,000,000	9,000,000	4,500,000	4,495,683	ON-GOING
2014	REGION_X	MISAMIS_OCCIDENTAL	PLARIDEL	Potable Water Supply System	1,000,000		1,000,000	1,000,000	1,000,000	983,200	COMPLETED
2014	REGION_X	MISAMIS_OCCIDENTAL	SAPANG_DALAGA	Potable Water Supply System	1,000,000		1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED
2014	REGION_X	MISAMIS_ORIENTAL	BINUANGAN	Potable Water Supply System	2,000,000		2,000,000	2,000,000	1,840,000	1,840,000	COMPLETED
2014	REGION_XI	COMPOSTELA_VALLEY	MABINI	Improvement of Water System Level II	1,000,000		1,000,000	1,000,000	1,000,000	-	ON-GOING
2014	REGION_XI	COMPOSTELA_VALLEY	MACO	Potable Water	1,000,000		1,000,000	1,000,000	1,000,000	157,394.19	COMPLETED
2014	REGION_XI	DAVAO_DEL_NORTE	SAN_ISIDRO	Construction of Sawata Water Supply Level II	11,000,000		11,000,000	11,000,000	11,000,000	6,289,786.13	COMPLETED
2014	REGION_XI	DAVAO_OCCIDENTAL	SANTA_MARIA	Potable Water	1,000,000		1,000,000	1,000,000	1,000,000		ON-GOING

2014	REGION_XI	DAVAO_OCCIDENTAL	MALITA	POTABLE WATER SUPPLY	1,000,000		1,000,000	1,000,000	1,000,000		ITB/AD POSTED
2014	REGION_XI	DAVAO_OCCIDENTAL	SARANGANI	Construction of Water System Level II	4,500,000		4,500,000	4,500,000	4,500,000	1,326,349.95	COMPLETED
2014	REGION_XI	DAVAO_OCCIDENTAL	SARANGANI	Construction of Water System Level II	4,500,000		4,500,000	4,500,000	4,500,000		COMPLETED
2014	REGION_XI	DAVAO_ORIENTAL	CARAGA	Expansion/Upgrading of CARAGA Level III Water system	8,000,000		8,000,000	8,000,000	8,000,000	4,000,000	ON-GOING
2014	REGION_XI	DAVAO_ORIENTAL	MANAY	Rehabilitation of Existing Level II Water System of Cayawan and Central	8,000,000		8,000,000	8,000,000	8,000,000	4,000,000.00	COMPLETED
2014	REGION_XII	NORTH_COTABATO	ALAMADA	Rehabilitation of New Leon Potable Water System	2,000,000		2,000,000	2,000,000	2,000,000	1,780,208.58	COMPLETED
2014	REGION_XII	NORTH_COTABATO	CITY_OF_KIDAPAWAN	Installation of Distribution lines	1,000,000		1,000,000	1,000,000	1,000,000	1,000,000.00	COMPLETED
2014	REGION_XII	NORTH_COTABATO	PRESIDENT_ROXAS	Bato-bato Potable Water Supply	1,000,000		1,000,000	1,000,000	1,000,000	924,418.74	ON-GOING
2014	REGION_XII	SOUTH_COTABATO	POLOMOLOK	Rehabilitation og Kinillis Water System	2,000,000		2,000,000	2,000,000	2,000,000	1,000,000.00	COMPLETED
2014	REGION_XII	SOUTH_COTABATO	SURALLAH	Construction of Water System Level II	2,000,000		2,000,000	2,000,000	2,000,000	2,000,000.00	COMPLETED
2014	REGION_XII	SULTAN_KUDARAT	ISULAN	Construction of Potable Water System Level II	2,000,000		2,000,000	2,000,000	2,000,000	2,000,000.00	COMPLETED
2014	REGION_XII	SULTAN_KUDARAT	LEBAK	Rehabilitation/Construction of Level II Water System	1,000,000		1,000,000	1,000,000	1,000,000		COMPLETED
2014	REGION_XII	SULTAN_KUDARAT	PALIMBANG	POTABLE WATER	1,000,000		1,000,000	1,000,000	1,000,000	1,000,000.00	COMPLETED
2014	REGION_XIII	AGUSAN_DEL_NORTE	LAS_NIEVES	Improvement of Water System in Brgy. Bonifacio	1,000,000		1,000,000	1,000,000	1,000,000	890,655	COMPLETED
2014	REGION_XIII	AGUSAN_DEL_NORTE	LAS_NIEVES	Improvement of Water System in Brgy. Katipunan	1,000,000		1,000,000	1,000,000	1,000,000	893,239	COMPLETED
2014	REGION_XIII	AGUSAN_DEL_SUR	SANTA_JOSEFA	Construction of Sta. Isabel Water Supply - Phase II (Level II)	2,000,000		2,000,000	2,000,000	2,000,000	1,682,448	COMPLETED
2014	REGION_XIII	DINAGAT_ISLAND	TUBAJON	Rehabilitation/Expansion of Mabini and Diaz PWS Level II	2,000,000		2,000,000	2,000,000	2,000,000	299,700	COMPLETED
2014	REGION_XIII	SURIGAO_DEL_NORTE	MALIMONO	Construction of Brgy. Pili Waterworks System	2,000,000		2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED
2014	REGION_XIII	SURIGAO_DEL_NORTE	PILAR	Rehabilitation and Upgrading of Potable Water System Level III (Phase II)	2,230,000		2,230,000	2,230,000	2,230,000	970,134	COMPLETED
2014	REGION_XIII	SURIGAO_DEL_SUR	TAGBINA	Construction of Level II Water System	2,500,000		2,500,000	2,500,000	2,500,000	1,720,337	ON-GOING
					517,730,000	2,000,000	515,730,000	515,730,000	460,056,395	303,601,492	